






































	Project Name	Location	Funding Agency	Project Cost (Rs. Mn)	Commencement Date	Completion Date	2019 Allocation Rs.Mn	Cumulative Financial Progress (Rs. Mn.) as at 15th Oct 2019	Cumulative Financial Progress against TEC (%) as at 15th Oct 2019	Overall Physical Target (%) as at 15th Oct 2019	Cumulative Physical Progress (%) as at 15th Oct 2019	Status **	Remarks
M/Agriculture													
1	Agriculture Sector Modernization Project	Jaffna & Mulative	World Bank(L) + GOSL	9,374	Oct-16	Dec-21	1,290	1,562	17	53	19		Initial delays in recruiting International Service Provider (ISP)
2	Special Programme for Ensuring Food Security	Island- Wide	GOSL	1,089	Jan 2019	Dec 2019	1,089	139.64	13	75	50		Preparation of annual action plan has been completed in April 2019 after approving annual budget estimate. Inadequate imprest
M/City Planning & Water Supply													
3	Dry Zone Urban Water and Sanitation Project	Chilaw, Puttalam, Vavuniya, Mannar	ADB/ GOSL(L&G)	19,334	June-09	Dec-18	472	17949.32	93	100	99.6		Delay in pipe replacement in Vavniya component.
4	Jaffna Kilinochchi Water Supply & Sanitation Project	Jaffna	ADB,AFD & GOSL	35,915	Feb 2011	Dec 2020	1,878	8230.06	23	43.51	41.79		Delay in awarding of Desalination plant (2Years delay) 5th extension is requested up to 30th September 2019 and approval pending.
5	Gampaha,Attanagalla & Minuwangoda Integrated Water supply Scheme	Gampaha , Attanagalla , Minuwangoda DS areas & part of	CDB / BOC GOSL	33,060	Feb 2017	May 2020	845	24957.82	75	90	41.62		Land acqstion delay for construction of Basnagoda reservoir and procurement delay.
6	Polgahawela Pothuhera and Alawwa Integrated Water Supply Project	Polgahawela	Exim & BOC (L) GOSL	20,208	March 2017	March 2020	370	10990.26	54	94.47	51.78		Contractor has requested the extension up to two years. Now it is under evaluation.
7	Water Supply & Sanitation Improvement Project	Kilinochchi, Mullativu, Badulla, Monaragala, Ratnapura, Kegalle, Mannar	World Bank & Government of Sri Lanka	27,555	Dec 2015	Dec 2020	5,450	11835.57	43	66	64.45		Project is on Schdule and smoothly ongoing.
8	Kandy City Wastewater Management Project	Kandy	JICA & GOSL	22,588	July 2010	Dec 2018	3,114	11509.00	51	94.3	69.4		Poor performance of the Contractor, Delay due to pipe laying along Dalada Veediya, Delay due to pipe laying along William Goppallawa Mawatha
9	Towns East Water Supply Project(Package-3)	Colombo District - Kaduwela, Homagama, Padukka & Seethawaka DS Areas	BOC	10,049	Oct 2015	Apr 2019	3,643	6,613.66	66	100	84.91		Physical progress is moving slowly due to poor performance of the contractor and delay in approval of RDA. Documents are being prepared for time extension
M/Development Strategies and International Trade													
10	Establishment of Milleniya and Wagawatta Industrial Zones	Milleniya & Wagawatta Export Processing Zone (1 st Zone was Selected)	GOSL	15,582	Jan. 2017	Dec. 2020	1,000	2130.48	14	57	40		Delay in Land Aquisition in Milleniya. The current tenant of the land- Horana Plantation PLC has filed a case. The Court of Appeal has issued a Stay Order to be in operation till 19.09.2019 preventing proceeding the land acquisition. Wagawatta - Delay in Funds Releasing
M/Education													

11	Improve facilities of 1,360 school which were not included in recent projects	Island wide	GOSL	114,192	2016	2020	6,900	16,274	14	82	74.27		Scope change
12	Providing sanitary & water facilities for all schools	Island wide	GOSL	8,000	2016	2019	1,500	6,977	87	98	96.5		
13	Providing electricity facilities (through national grid or solar) for the schools	Island wide	GOSL	2,700	2016	2019	150	1425	53	97.5	95.7		
M/ Finance and Mass Media													
14	Social Safety Nets Project (SSNP)	Islandwide	IDA (World Bank) and GOSL	10,949	Dec.2016	June 2021	267	492	4	36	28		The WBB regulations and selection criteria are expected to be gazetted and approved by Parliament respectively by December 2019. Verification of the Social Registry Information System (SRIS) software has commenced, and the developer has agreed to address issues raised by the verification firm by November 30, so that a final verification report can be delivered by December 31. Once the system is deemed by the third party firm to be functional and secure, DLR 2.1 can be achieved for a further disbursement of \$5 million. However, Component 2 activities have still not been commenced. While the MoPISE has in the past confirmed its interest in having support under the project to improve its programs and information systems, the continued lack of progress establishing the technical cell in the ministry suggests a lack of ownership of the proposed Component 2 activities.
M/ Fisheries & Aquatic Resources													
15	National Food production programme	Islandwide	GOSL	25	2019 - Jan	2019 - Dec	25	23.89	96		100		Completed
M/Health, Nutrition & Indigenous Medicine													
16	Establishment 1000 Kidney Dialysis Centres in Kidney Diseases prevalent areas	All Island	GOSL	6,500	2016	2019	750	2685.6	41	94	92		
M/Highways & Road Development and Petroleum Development													
17	Central Expressway Project Section - 1	Kadawatha to Meerigama	Local Banks / GOSL	171,405	2016	2020	5,770	8,265	5	37	5.23		The contractor (MCC) has not submitted the bank guarantee yet.

18	Central Expressway Project-Section -II	Meerigama to Kurunegala	Local Banks / GOSL	148,520	Jan. 2016	Aug. 2020	20,005	88,654	60	85	79		Slightly delay due to poor performance of contractor
19	Land Acquisition for Central Expressway Project-Section -III	Pothuhera to Galagedara	GOSL & Anticipated doner-Tokiyo Mitsubishi Bank	150,833	Apr. 2017	Apr. 2020	6,210	3,671	2	100*	94*		Delay due to inadequate funds for compensation
20	Land Acquisition for Central Expressway Project Section- IV	Kurunegala to Dambulla	Not yet decided	165,883	2016	2020	150	288	0	85*	75*		Delay due to inadequate funds for compensation
21	Extension of Southern Expressway Project Section-1	Matara - Beliatte (30km)	Exim Bank China - & GOSL	103,280	Jan. 2016	Jul. 2019	11,120	108,875	105	98	97		
22	Extension of Southern Expressway Project Section-2	Beliatte to Wetiya (26km)	Exim Bank China - & GOSL	55,200	Oct. 2016	Oct. 2019	8,450	34,728	63	97	83		
23	Extension of Southern Expressway section - 3	Wetiya to Andarawewa (15km)	Exim Bank China - & GOSL	31,574	Jan. 2016	Jun. 2019	4,730	26,472	84	100	99		
24	Extension of Southern Expressway Project Section -4	Mattala to Hambantota (25km)	Exim Bank China - & GOSL	52,156	Jan. 2016	Jul. 2019	5,050	36,152	69	100	98		
25	OCH III	From Kerawalapitiya to Kadawatha	EXIM Bank of China & GOSL	77,700	Jan. 2016	Dec. 2019	15,445	65,567	84	99.5	99		
26	Land Acquisition for Eivated Highway from New Kelani Bridge(NKB) to Athurugiriya	Colombo	BOT	142,500	May-16	Nov-21	225	177	0	26	23		
27	Rehabilitation of Peradeniya - Badulla Road from Badulla to Chenkalady - (OFID)	Districts (Badulla, Monaragala, Ampara Batticaloa)	OFID	10,500	Jan-16	Feb. 2020	1,550	5,870	56	65	62		
28	Rehabilitation of Peradeniya - Badulla Road from Badulla to Chenkalady - (SFD)	Districts (Badulla, Monaragala, Ampara Batticaloa)	SFD	10,500	Jan-16	Feb. 2020	2,200	2,355	22	40	38		
29	Integrated Road Investment Program (i Road)	Southern, Sabaragamuwa, Central, North Central, North Western and Kalutara District of Western Province	ADB & GOSL	120,000	Sep. 2014	Mar. 2024	7,200	61,008	51	98	90		Poor performance of contractor
30	Rehabilitation & Improvement of Priority Road Project 3-Phase II	Central & Sabaragamuwa Province	China Development Bank & GOSL	16,000	Mar. 2016	Feb. 2020	1,300	15,981	100	94	94		
31	New Bridge Construction Project Over the Kelani River	Central & Sabaragamuwa Province	JICA & GOSL	55,313	Jan. 2014	Dec. 2020	9,270	27,985	51	55	52		Delayed due to whether condition

32	Landslide Disaster Rehabilitation Project of National Road Network	Central, Uva, Sabaragamuwa	JICA & GOSL	16,201	Oct. 2012	Oct. 2019	1,600	8,168	50	98	97		
M/Hill Country New Villages Infrastructure and Community Development													
33	Green Gold Housing Programme (Estate Housing Programme/ Hill Country Housing Programme)	Plantation human development trust (PHDT) area of Nuwara Eliya, Badulla, Hatton, Kgalle, Kandy, Rathnapura and	GOSL	12,000	Jan. 2016	Dec. 2020	2,000	4335.8	36	49.2	46.6		
M/Housing, Construction & Culture Affairs													
34	Middle Income Housing programme	Jalthara, Ragama & Homagama	GOSL	183	Jan 2016	Dec 2019	182	117.86	65	83.83	86.8		
M/Internal Affairs, Wayamba Development and Cultural Affairs													
35	The Project of Electronic National Identity Card (e-NIC)	All Island	GOSL	8,000	2011	2019	500	2031	25	80	72		Construction of Disaster Recovery Data Center (DRDC) is delayed due to the delay in getting the Cabinet approval for the new location from Sooriyawewa to Wariyapola. Draft Cabinet Memorandum has been submitted to the Ministry on 15-02-2019.
M/Irrigation and Water Resources Management													
36	Yan Oya Project	Anuradhapura/ Trincomalee	GOSL	36,855	2012	2020	4,500	27572.9	75	88	89		Insufficient allocation and imprest
37	Kumbukkan Oya Reservoir project	Monaragala	GOSL	32,397	2016	2022	25	177.16	1	1.1	0.8		EIA delay
38	Climate Resilience Improvement Project I	Island-wide	WB	14,534	2014	2020	4,497	16613	114	85	78.9		Delay in preparation of basin investment plans and feasibility reports since International Consultancy has not undertaken feasibility studies as planned and took extended time period to complete prefeasibility reports.
M/Lands and Parliamentary Reforms													
39	Bim Saviya Project	Island wide	GOSL	420	2019 - Jan	2019 - Dec	420	178.65	43	75	70		Ongoing
M/ Labour & Trade Union Relations													
40	Construction of "Mehewara Piyasa" Building	Narahrenpita	GOSL	8,838	2009	2019	644	8,932	101	100	99		Structure completed upto level 34. 27 floors fully completed. Finishing work is ongoing in other floors. Awaiting the Cabinet approval for the extension of time.
M/Mahaweli Development and Environment													
41	Moragahakanda Kaluganga Development Project	Matale, Polannaruwa	CDB, SFD, KFAED, OFID, GOSL (L)	108,554	2007	2020	12,000	99630	92	96.29	94.67		

42	Uma Oya Multipurpose Development Project	Badulla Moneragala	GOSL /Iran	89,800	2010	2020	7,323	73118.8	81	91.99	91.29		
M/Megapolis & Western Development													
43	Metro Colombo Urban Development Project	Colombo,Sri Jaywardenapura Kotte, Dehiwala, Mt. Lavinia Municipal Council areas	World Bank & GOSL	40,129	July 2012	June 2020	7,800	25,302.00	63	85.5	73.5		Time consuming for shifting utility lines in urban area.
44	Strategic Cities Development Project (Kandy & Galle)	Kandy & Galle	World Bank & GOSL	27,150	July 2014	Dec 2021	3,700	9,287.62	34	37.4	34.21		Awaiting for WB approval for utility diversion for KMITT and main building including pile foundation and Meda- Ela construction.
M/ Power and Renewable Energy													
45	Greater Colombo Transmission and Distribution Loss Reduction Project (GOSL/JICA)	Colombo City	JICA	26,844	Feb 2014	Sep 2018	3,078	22153	83	100	99.4		
46	Hydro Power Plant at Broadlands - (GOSL/China)	Kithulgala	China/HNB	9,424	Aug 2013	Jul 2019	4,315	6,625	70	100	67.2		ICBC Loan has expired in January 16, 2018. Therefore at present loan disbursement is on suspension.
47	Green Power Development and Energy Efficiency Improvement Investment (Tranch 1) 1. Construction of Moragolla Hydro Power Plant	Kandy district, Athgala , Gampola	ADB & GoSL	16,780	2015	2022	4,304	2,074	12	27	22		Initially delayed due to approval delays
48	Green Power Development and Energy Efficiency Improvement Investment (Tranch 1) 2. Transmission Infrastructure Capacity Enhancement	Gampaha,Trincomalee,K aluthara, colombo,Anurahapura	ADB/AFD	5,899	2016	2019	2,132	4,418	75	95	83		Delayed due to soil transportation issues
49	Green Power Development and Energy Efficiency Improvement Investment (Tranch 1) 3. Efficiency improvement of MV Distribution Network	Batticaloa and Puttalam	ADB	1,040	2016	2019	258	902	87	100	99		
M/Internal Affairs and Home Affairs and Provincial Councils & Local Government													
50	Greater Colombo Wastewater Management Project	Colombo Municipality Area	ADB GOSL	14,657	Sep. 2010	Dec.2020	1,500	11,510	79	82	81		Project is delayed due to scope changers, poor performance of the sub contractors.

51	Greater Colombo Water & Waste Water Management Improvement Investment Programme- Tranche 3	Colombo Municipality Area	European Investment Bank, ADB and GOSL	26,953	Nov. 2016	Dec.2020	2,800	2,237	8		24.5		Land aquisition and resettlement are beign processed at Kirulapone catchment pumping staion and wellawattha waste water treatment plant. Approval has to be taken to lease the land of Kirula Narahenpita sewerage facilities and RDA and CEA approval has to be obtained of
M/Transport and Civil Aviation													
52	Bandaranayake International Airport Development Project Phase II Stage II - (Package B is ongoing)	Katunayake	JICA(L)	76,354	Jul, 2016	Dec, 2022	9,460	4865	6	95	67		Pachage A is still not implemented . Package B is on going but still slight behind scheduled. hence, the project shows the progress of package B.
53	Matarara-Beliatta-Kataragama new railway line	Matarara-Beliatta	Export-Import Bank of China (FA)/GOSL(L)	39,996	Feb, 2013	May, 2019	3,700	36,664	92	100	99		Given extension was over by 26 May 2019. Few final works yet to be completed.
M/Women and Child Affairs													
54	Early Childhood Development Project	All Island	WB	7,500	Jan, 2016	Dec, 2021	1,020	2165.51	29	47.89	42.68		Required documents processing delayed at the district levels mainly due to land issues
	Implementation on schedule	1.Focasted that the project will be completed on time 2.There may be minor issue/s on implementation 3.Projects with time extention and cost escalation due to weekness in project management will not included in this catogary until their completion											
	Slightly behind schedule	1.There is a possibilty to recover delay 2.Diviation of cummilative progress from the physical target is between 10% - 20% 3.Currently on schedule, but obtained time extention to complete original scope 4. Scope change related delays											
	Behind the schedule	1.Project is at risk of completion as planned 2.Deviation of cummilative progress from physical target is more than 20% 3.Required third party or higher level intervention to resolve implemetation issues 4.Priviously ocured implementation issues (not prevail now) 5.Reasons beyond control of PMUs(legal,social,environment) 6.Weekness in project management											
	Physically completed	1. There may be final Bills to be setteled											
	Preliminary Stage/Design Stage	1. Allocations provided											
	Halted and terminated												