

**Religious Center Development Programme - 2019**  
**Physical and Financial Weekly Progress as at 31.07.2019**

No	District	No of Projects Approved	Total categorized by Sectors *								Approved Amount (Rs. Mn.)	Progress										No. of Beneficiaries			
												Financial		Physical **											
			WS	RA	EI	RE	SW	EL	PW	OI		Expenditure (Rs. Mn.)	%	A	B				C	D	E		F	G	
				Estimates Approved & Bid Document	Quotation / Bid called (B-2)	Quotation / Bid Received (B-3)	Contract Awarded (B-4)																		
1	Ampara																								
2	Anuradhapura	25				25				14			25												
3	Badulla	1							1	0.11			1												
4	Batticaloa																								
5	Colombo	1							1	10							1								
6	Galle																								
7	Gampaha	4				4				6.25			3											1	
8	Hambantota																								
9	Jaffna																								
10	Kaluthara	5				5				7	1.97			1									4	3400	
11	Kandy																								
12	Kegalle																								
13	Kilinochchi																								
14	Kurunegala																								
15	Mannar																								
16	Matale																								
17	Matara	1							1	25.56							1								
18	Moneragala																								
19	Mullaitivu																								
20	Nuwara Eliya	1							1	3	0.59	20%										1			
21	Polonnaruwa																								
22	Puttalam	191				191				19.1					191										
23	Ratnapura	1							1	5			1											350	
24	Trincomalee																								
25	Vavuniya																								
<b>Total</b>		<b>230</b>				<b>225</b>			<b>1</b>	<b>4</b>	<b>90.02</b>		<b>2.56</b>	<b>3%</b>	<b>30</b>	<b>1</b>	<b>191</b>			<b>2</b>			<b>1</b>	<b>5</b>	<b>3750</b>

\* Projects should be categorized for following sectors

WS - Rural Water Supply	SW - Social Welfare
RA - Rural Access	EL - Rural Electricity
EI - Economic Infrastructure	PW - Public Welfare
RE - Rural Economy	OI - Other Infrastructure