

Religious Center Development Programme - 2019
Physical and Financial Weekly Progress as at 28.08.2019

No	District	No of Projects Approved	Total categorized by Sectors *								Approved Amount (Rs. Mn.)	Progress										No. of Beneficiaries				
			WS	RA	EI	RE	SW	EL	PW	OI		Financial		Physical **												
												Expenditure (Rs. Mn.)	%	A	B				C	D	E		F	G		
												Estimates Approved & Bid Document	Quotation / Bid called (B 2)	Quotation Received (B 3)	Contract Awarded (B 4)											
1	Ampara																									
2	Anuradhapura	25					25				14			25												
3	Badulla	1									0.11			1												
4	Batticaloa																									
5	Colombo	1									10									1						
6	Galle																									
7	Gampaha	4					0				6.25	1.78		3											1	
8	Hambantota																									
9	Jaffna																									
10	Kaluthara	5	0	0	0	0	5	0	0	0	7	1.979898	0%	0	1	0	0	0	0	0	0	0	0	0	4	3400
11	Kandy																									
12	Kegalle																									
13	Kilinochchi																									
14	Kurunegala																									
15	Mannar																									
16	Matale																									
17	Matara	1									1	25.56								1						
18	Moneragala																									
19	Mullaitivu																									
20	Nuwara Eliya	2									2	4	2.98	74%	1										1	
21	Polonnaruwa																									
22	Puttalam	191					191					19.1								191						
23	Ratnapura	1									1	5			1											350
24	Trincomalee																									
25	Vavuniya																									
Total		231					221		2	4	91.02	6.73	7%	31	1	191			2					6	3750	

* Projects should be categorized for following sectors

WS - Rural Water Supply	SW - Social Welfare
RA - Rural Access	EL - Rural Electricity
EI - Economic Infrastructure	PW - Public Welfare
RE - Rural Economy	OI - Other Infrastructure