


Status	Total Number						
Physical Progress	2016.10.13	2016.10.06	2016.09.29	2016.09.22	2016.09.15	2016.09.08	2016.08.31
Projects Approved	26681	26683	26,692	26,768	25,858	25,896	25,739
Quotations / Bids already prepared	25061	24260	23,414	22,343	20,552	19,913	18,347
Quotations / Bids already Called	22665	21704	20,661	19,473	17,226	15,966	13,467
Quotations / Bids already Received	19915	18595	16,614	14,842	12,009	11,108	9,238
Contract Awarded	17420	15658	13,437	11,635	8,998	7,852	6,977
Quotation / Bids Received but Not Awarded	2495	2937	3,177	3,207	3,011	3,256	2,261



	2016.07.31	2016.08.31	2016.09.08	2016.09.15	2016.09.22	2016.09.29	2016.10.06	2016.10.13
No. of Projects 100% Completed	13	334	475	683	1000	1468	1892	2950
No. of Projects at Implementing Stage	1,482	4,497	4,941	5,701	7,292	7,816	8,789	9,690
No. Projects at the Procurement Stage	9,650	13,516	14,497	14,168	14,051	14,130	13,579	12,421
No. Projects Estimates being Prepared	14,292	7,392	5,983	5,306	4,425	3,278	2,423	1,620
	25,437	25,739	25,896	25,858	26,768	26,692	26,683	

